Bi weekly Field Report

Surveyor Date visited Time visited Zaw La 7 May 2020 16:00 pm

Weather Condition Sunny
The last time of heavy raining:

No	Item	Condition	Narrative Description and Photos	
1	(1.1) Water Supply System	Improved □ Same ■* Worse □ *as last week	Narrative Description Water distribution system has been supporting ninety household of the zone B resettled families. The new well was drilled and installed the pipe line and its necessary instruments because the underground water of the previous well includes iron hydroxide and yellowish mud that clogged in the iron removal tank. The current water condition is quite good and no iron hydroxide and yellowish mud are found.	
			Photos	
			Water from ground water tank	Pipe line distribution water to houses

No	Item	Condition	Narrative Description and Photos		
1	(1.2) Well	Improved□ Same ■* Worse □ *as last week	Water from two open-wells is clean enough to use for drinking and living. There are eleven tube wells in the relocation site. Residents use the water basically from the pipeline distribution system so that the frequency of water usage from the tube wells is very low. To sustain the good condition of the tube wells, the leg pumps were kept and covered the PVC pipes with the caps till the residents use.		
			Open Well No. 1	Open Well No. 2	
	(2) Drainage	Improved□ Same ■* Worse □ *as last week	The drain at the corner of Main Road A and B The exit of the drain at the corner of Site village road and 3 rd street	The exit of the drain at the corner of Site village road and 2 nd street The exit of the drain at the corner of Site village road and Main Road C	
	(3) Road	Improved□ Same © *	All the roads are dry and no problem for walking.		
		Worse □	Photos		



		7 th Street	Site Village Road
) arbage ondition	Improved□ Same •* Worse □ *as last week	of each road until the end of April are kept by the community leader of well number one of main road	e bins are provided. been provided and placed at the corner l. After April 2018, all the garbage bins of PAPs in the communal compound B. But starting from October, the nicipal office came and collected by
		Rubbishes in the creek near 1st street	Rubbishes in the creek near 2nd street
		The soil was filled near the creek of Main Road C in March	The soil was filled near the creek of 6 th Street in March

(5) Fly
proof
toilet

Improved□ Same •* Worse □ *as last week

- All of the fly proof toilets are used by the residents.
- All of the toilets are repaired by the following procedures;
 - Installation the extra septic tanks beside the original
 - The pipe line system is installed from the extra tank to the ditch to flow the liquid out.

The toilet renovation plan was successfully done and there is no problem at the moment.

	No. of HHs			
Condition	This week condition	Previous		
		week condition		
Level 1	91	91		
Level 2	0	0		
Level 3	0	0		
Level 4	0	0		
No Toilet	0	0		

<Evaluation Criteria>

Level 1

- Fly proof toilet is not needed to be repaired.
- No/rarely toilet unavailable

Level 2

- Fly proof toilet is needed to be repaired.
- Rarely toilet unavailable

Level 3

- Fly proof toilet is needed to be repaired.
- Often toilet unavailable
- As the result of filling the soil and also due to the heavy rain, some toilets are inconvenience to use.

Level 4

- Fly proof toilet is urgently needed to be repaired.
- Often toilet unavailable

Photos









	(6) Electricity	Improved□ Same •* Worse □ *as last week	 Residents get the electricity regularly. Electric poles and transformer are being supported with the good foundations. There are some pieces of wood under an electric pole of main road B and it's needed to clean up. Photos	
			Transformer No. 1	Transformer No. 2
			Transformer No. 3	Electric poles of Main Road B and Main Road C
No	T4	C 1'4'	Description and Photos	
NO	Item	Condition	Description	and Photos
2	(1)House Construction	No. of houses which are not completed (4)	In plot No.9 and 10, three houses are owned by father and son. The are needed to be carried on.	that are planned to build as the plots e second floors of these three houses on for the first floor has been finished
	(1)House Construct-	No. of houses which are not	 In plot No.9 and 10, three houses are owned by father and son. The are needed to be carried on. Plot No. 66, the house construction 	that are planned to build as the plots e second floors of these three houses on for the first floor has been finished
	(1)House Construct-	No. of houses which are not	 In plot No.9 and 10, three houses are owned by father and son. The are needed to be carried on. Plot No. 66, the house construction and the second floor is still needed. 	that are planned to build as the plots e second floors of these three houses on for the first floor has been finished

3	Other Issues				
	(1). Drainage condition for	Description			
	rain water in the compounds				
			No. of HHs		
		Condition	This week	Previous week	
			condition	condition	
		Level 1	89	89	
		Level 2	2	2	
		Level 3			
		Level 4			
			1		
		<evaluation (<="" th=""><th>Criteria></th><th></th><th></th></evaluation>	Criteria>		
		Level 1			
		-No mud and n	o standing water	with their own dra	inage system in their
		compound			-
		Level 2			
		-No mud and no	o standing water	in their compound	
		Level 3			
			mud and standi	ng water in their co	mpound
		Level 4			
		-A lot of mud a	nd standing wat	er in their compour	nd
		-			
		<u>Photos</u>			
		Edit			#Hor:
		Level 1 Level 2			
			A SEE SEE SEE		
		TIEL		ACT	
		THE STATE OF		- Kila	
				House	No. 19
		House No. 3	31	House	No. 19
		Level 3			
		Level 3	A TOWN	Level 4	
			V.		
			ALC: NO.		The second second
			COLUMN .		
		ar a		ALL THE	
		THE RESERVE TO THE PERSON OF T	TO VAL		
		House No. 6	1	House	No. 84
		nouse No. 6	4	House	INU. 04
		position of the contract of th	No. 5 E B H H H		
		Level 3		Level 4	
		到 世紀日本			
			2		
		S I I I I I I		AUT	
		AND THE ST			
		EL HUER		The second second	
		A. Santa		A SOLUTION OF THE PARTY OF THE	
		House No. 7	75	House	No. 88
				13 % 2	

(2) Plantation

In front of the compounds, the shady trees, fruit trees, flowering plants and vegetables are being planted.

Description

In front of the compounds, the shade trees, fruit trees, flowering plants and vegetables are being planted.

Type	No. of	Remarks
	HHs	
Shade tree	15	Albizzia, Indian almond, Neem tree, etc. HH No. 20, 40, 43, 48, 51, 57, 59, 61, 62, 67, 69, 72, 73, 77, 85
Fruit tree	37	Banana, Mango, sugar cane, coconut, citrus and jack fruit etc. HH No. 3, 15, 17, 20,21, 23, 28, 30, 31, 32, 34, 37, 40, 41, 48, 51, 52, 55, 57, 58, 59, 61, 62, 63, 67, 68, 70, 71, 72, 73, 77, 78, 82, 85, 86, 88
Vegetables	20	Chili, tomato, bitter gourd, Roselle, gourd, basils, eggplant etc. HH No. 12, 17, 21, 41, 49, 58, 59, 61, 62, 63, 67, 68, 70, 71, 72, 73, 77, 82, 85, 86
Flowering plant	31	Jasmine, poinsettia, orchid, kiss me quick, etc. HH No. 3, 5, 6, 8, 10, 12, 13, 14, 17, 20, 21, 22, 23, 29, 30, 31, 32, 46, 48, 58, 59, 61, 62, 65, 67, 68, 69, 72, 77, 78, 86

Photos.









(3) Livestock

<u>Description</u>
-The chicken and gooses are being raised.

Type	No. of HHs	Remarks
Chicken	6	HH No. 13, 14, 21,
		59, 67, 78
Goose	2	HH No. 40, 67

Photos



